



Douglas County Building Division
100 Third Street STE #20
Castle Rock, CO 80104
Phone: 303.660.7497
Email: dcbuilding@douglasco.gov

Permit Number: 25-06676
Inspection Number: 04020986

Building Inspection Report

Code Reviewed Under: 2021 IBC

Permit Information

Job Address: 7979 BUTTE CREEK ST LITTLETON
Job Type: Building
Description: CM - Commercial
Scope of Work: New

Inspection Details

Inspection Date: 04/17/2026
Inspection Time: 11:41 AM
Inspection Type: Rough Frame Partial
Inspection Code: 26
Outcome: Disapproved
Inspected By: Anthony Frank
Charge Reinspection Fee: No

Comments

1. Room 216 is lacking a post, correct as required and recall for inspection.
2. Room 218 is lacking strapping to be completed.
3. Room 215 is locking the holddowns as requested, please walk all units to make sure we are code compliant, this came up the last two visits.
4. Room 214 is lacking beam and strapping.
- 5., PEASE provide information with the draft stopping material used.

PLEASE LEAVE THESE AREAS, UNCOVERED TO BE REINSPECTED, OK TO PROCEED AT THE BUILDERS OWN RISK.