



Douglas County Building Division  
100 Third Street STE #20  
Castle Rock, CO 80104  
Phone: 303.660.7497  
Email: dcbuilding@douglasco.gov

Permit Number: 20-01004  
Inspection Number: 03538523

## Building Inspection Report

### Permit Information

**Job Address:** 10894 GLENGATE CIR HIGHLANDS RANCH  
**Job Type:** Mechanical  
**Description:** Furnace/AC/Water Heater Combo (Primary Residence)

### Inspection Details

**Inspection Date:** 02/12/2020  
**Inspection Time:** 12:00 AM  
**Inspection Type:** Final HVAC  
**Inspection Code:** 39  
**Outcome:** Disapproved  
**Inspected By:** Henry VanSchaack  
**Charge Reinspection Fee:** No

### Comments

1) abs and pvc not permitted to be glued together at water heater intake; 2) t&p pipe must be less than 6" above floor; 3) water heater exhaust termination must be 3" above intake termination per manufacturer