



Douglas County Building Division
100 Third Street STE #20
Castle Rock, CO 80104
Phone: 303.660.7497
Email: dcbuilding@douglas.co.us

Permit Number: 20-01004
Inspection Number: 03538523

Building Inspection Report

Permit Information

Job Address: 10894 GLENGATE CIR HIGHLANDS RANCH
Job Type: Mechanical
Description: Furnace/AC/Water Heater Combo (Primary Residence)

Inspection Details

Inspection Date: 02/12/2020
Inspection Time: 12:00 AM
Inspection Type: Final HVAC
Inspection Code: 39
Outcome: Disapproved
Inspected By: Henry VanSchaack
Charge Reinspection Fee: No

Comments

1) abs and pvc not permitted to be glued together at water heater intake; 2) t&p pipe must be less than 6" above floor; 3) water heater exhaust termination must be 3" above intake termination per manufacturer