

# Tri-County Health Department

Serving Adams, Arapahoe and Douglas Counties Permit # 1999-07-006020

Chris J. Wiant, M.P.H., Ph.D.  
Executive Director

**PERMIT TO CONSTRUCT  
AN INDIVIDUAL SEWAGE DISPOSAL SYSTEM**  
Tri-County Health Department  
7000 East Belleview Avenue Suite 301  
Englewood, Colorado 80111

Owner BERTON C. MYRICK  
Location: 7773 Corona Court Larkspur CO 80118  
Subdivision: Sterling Pointe County: Douglas

Design Requirements:

Install system per specifications of the Design Engineer

Number of Chambers: Refer to TCHD Form #S-183 Rev Date 12/15/97

**\*\*\*Special Conditions\*\*\***

INSTALL SYSTEM AS PER CASTLE ROCK DESIGN GROUP INC., JOB NO.  
99-1882-OWTS.

A Permit to CONSTRUCT shall expire ONE YEAR from the date of issuance unless extended to a fixed date upon request by the Applicant and approved by the Tri-County Health Department.

This Permit Expires: 05/18/2000

Issued by: Kleckner, John T., John Kleckner EHS

Tri-County Health Department on May 18, 1999

OWNER MUST MAKE SURE THAT HIS/HER ENTIRE WASTE DISPOSAL SYSTEM REMAINS OPEN FOR INSPECTION UNTIL IT HAS RECEIVED APPROVAL BY TRI-COUNTY HEALTH DEPARTMENT. TRI-COUNTY HEALTH DEPARTMENT CANNOT ASSUME RESPONSIBILITY IN CASE OF FAILURE OR INADEQUACY OF A WASTE DISPOSAL SYSTEM BEYOND CONSULTING IN GOOD FAITH WITH THE PROPERTY OWNER.

Permit Fee: 300.00 Payment Method Check #2085

Received By: Dutton, Becky on 05/11/1999

( ) Owner Copy ( ) Bldg. Dept. Copy ( ) Installer Copy ( ) H.D.

For Accounting Use Only:  
680-500000 300.00

*Fifty years of working to* **50** *improve the public's health*



101 Briscoe Street • Unit A • Castle Rock, CO 80104  
Phone/Fax (303) 688-5151

**GEO TECHNICAL & STRUCTURAL CONSULTANTS  
FOUNDATION & SEPTIC SYSTEM DESIGNS**

MYCO & Associates, LLC  
1582 South Parker Road, #306  
Denver, CO 80231

Date: January 14, 2000  
Job No.: 4-1249owts


Certification of On-Site Wastewater Treatment System inspection for a residence located at Lot 30, Filing #3, 7773 Corona Court, Sterling Point subdivision, Douglas County

This is to certify that an inspection was made of the On-Site Wastewater Treatment System and was found to be in accordance with the design and specifications with the following exceptions, if any:

**Remarks:** Actual field area: 5100 sq. ft. vs. design field area: 5200 sq. ft. A 2 percent deficiency is acceptable.

**CASTLE ROCK DESIGN GROUP, INC.**


Reviewed by:



*Robert S. Park*  
Robert S. Park, P.E.


dcc

ATTN: JACK K.




Onsite System  
As-Built  
Drawing

Property Address 7773 CORONA CT  
Permit # \_\_\_\_\_  
Date System Completed 'JAN' 2000  
Installer's Name M-DIRT EYE  
Installer's License # 0180  
Installer's Address and Phone  
783-2879



- A-D = 39'
- B-D = 85'
- C-D = 39'
- A-C = 3'
- E-F = 90'
- G-H = 65'
- H-I = 78'



# Tri-County Health Department

Serving Adams, Arapahoe and Douglas Counties

Chris J. Want, M.P.H., Ph.D.  
Executive Director

## CERTIFICATION OF INDIVIDUAL SEWAGE DISPOSAL SYSTEM

This certifies that Individual Sewage Disposal System (ISDS) at  
7773 Corona Court Larkspur CO 80118  
Subdivision: Sterling Pointe County: Douglas  
has been permitted and installed in compliance with Tri-County Health  
Department Regulation Number I-96. A file for the ISDS will be kept in  
our Castle Rock office.

### SUMMARY OF INFORMATION

The permit number for the system was: 1999-07-006020

The soils and percolation test was performed by: Colorado Soil

The design engineer for the system was: Castle Rock Design Group

The system was installed by: M-dirt Excavating

The system consists of:

A 1,000 gallon septic tank and 1,000 gallon dosing  
tank and 5,100 square foot  
absorption area.

The system is sized for 3 bedrooms. If additional bedrooms are  
added, an expansion may be necessary.


### Maintenance Requirements:

The septic tank must be pumped and inspected every 4 years

If the septic or dosing tank is equipped with an effluent filter, the  
filter must be cleaned annually


If the system has alternating beds or is a drip irrigation system, beds or  
zones must be rotated annually

Additional maintenance requirements may apply. Refer to the operations  
manual or engineer's report for specific requirements.

Signature: 

KLECKNER, JOHN T.

Date: 5-17-00



1999-07-  
PERMIT # 6020

**TRI-COUNTY HEALTH DEPARTMENT**  
Serving Adams, Arapahoe and Douglas Counties

APPLICATION TO  
 INSTALL(255)  REPAIR(256)  EXPAND(256)  
\$300 \$250 \$250  
AN INDIVIDUAL SEWAGE DISPOSAL SYSTEM

ADDRESS OF PROPERTY SERVED BY PROPOSED SYSTEM:

7773 Corona Court Larkspur Co.  
Street Address City  
80118 Douglas  
Zip Code County

Parcel      1/4 Sec      1/4 Sec      Section      Township      Range      Lot      Block       
Legal Description (if no street address)

Sterling Pointe  
Subdivision Name Filing (if applicable)

If GPS Information Available/Obtained: Longitude      Latitude      Elevation     

Property Owner:  
Name Berton C. Myrick  
Address 16723 E. Kenyon Dr.  
City, State Aurora CO.  
Zip 80013 Phone 303-690-6179

Applicant:  
Name Berton C. Myrick  
Address 16723 E. Kenyon Dr.  
City, State Aurora CO.  
Zip 80013 Phone 303-690-6179

Systems Contractor: Jim Patterson Co. TCHD Use Only: License #       
Soils/Percolation Test Engineer Colo. Soil Job #       
TCHD Use Only: FSE #       
Design Engineer (if applicable) Job #       
TCHD Use Only: FSE #     

Is this to be an Engineered System?  Yes  No

Lot Size: 2.3 Ac. Is Lot Marked and Are Perc Holes Staked?  Yes      No

PROPOSED FACILITY:  
 Single Family (SF)  Multi-Family (MF)  Commercial (CM)  Other (OT)     

ATER SUPPLY:  
On Site:  Yes  No Community Water  Yes  No If Yes, Supplier Perry Park Water

Continued on back

PERMIT # 6020

**SINGLE FAMILY RESIDENTIAL GENERAL INFORMATION:**

Number of Bedrooms 3 Basement:  Full (F)  Walkout (W)  Partial (P)  None (N)

Basement Plumbed:  Yes  No

Are Additional Bedrooms Planned?  Yes  No Are the premises within 400 ft. of a sewer line?  Yes  No

Is property within boundaries of a sewer district?  Yes  No

If Yes, name of sewer district \_\_\_\_\_

**COMMERCIAL GENERAL INFORMATION:**

Type of Business: \_\_\_\_\_

TCHD Use Only: SIC Code: \_\_\_\_\_

Number of Employees \_\_\_\_\_

Design Flow > 3,000 Gallons/Day  Yes  No

If Yes, has Site Approval been given from CDPHE?  Yes  No

(Note: Permit cannot be issued until site approval is given from CDPHE)

Floor Drains  Yes  No

EPA Shallow Injection Well Inventory Request Form Completed  Yes  No

Date Paid: 5-11-99 Received By: bd

Payment Type:  Cash

Check (# 2085)

Charge

Other \_\_\_\_\_

Amount Paid \$ 300.<sup>00</sup>

Applicant's Name Berton C. Myrick  
Please Print

Applicant's Signature Berton C. Myrick Date 5-11-99

Aurora  
100 E. 14th Place  
Suite 309  
Aurora, CO 80011  
303-341-9370

Castle Rock  
101 3rd Street  
Castle Rock, CO 80104  
303-663-7650

Commerce City  
4301 E. 72nd Avenue  
Commerce City, CO  
80022  
303-288-6816

Englewood  
4857 S. Broadway  
Englewood, CO 80110  
303-761-1340

Northglenn  
10190 Bannock Street,  
Suite 100  
Northglenn, CO 80221  
303-452-9547



Douglas County Septic, Inc. · 10333 Wildlife Way · Littleton, CO 80125 · Tel. 303-791-7716 · Fax 303-791-3304 ·

To: TCHD-CR

Fax #: 303-791-3304

Fax #: 3036888870

Tel #: 303-791-7716

Company: TCHD-CR

Pages: 1 (including cover)

Subject:

**MESSAGE:**

As soon as practicable, please fax back the as-built drawing(s) for the following address(es):

1680 Elk View Rd. 2 as-builts house/barn

7773 Corona Ct.

*Faxed  
10/2/06*

**FINAL VISIT WORKSHEET**

Permit Number: **1999-07-006020**

Date Printed: May 18, 1999

Property Location: 7773 Corona Court Lot 30

County: Douglas

Owner: Berton C. Myrick

System Installer: Jim Patterson Co, 60000173

**SITE INFORMATION:**

Keys for completing information on installed tanks:

Usage (D)osing (T)reatment (V)ault

**Tank Manufacturer**

100	Aguilars Corp	102	Colorado Precast	103	Copeland
104	Dekta Env. Products	105	Erie Precast	106	Firebaugh Pre-Cast
107	Front Range Precast	108	Schmitt Reddi Mix	109	Sterling Pre Cast
110	Vaughn Concrete				

Tank Type: (C)oncrete (PT)Polyethelene (FG)Fiber Glass

**TANK INFORMATION**

Number of Tanks Installed: 2

Tank Size in gallons and Usage:

Tank 1:  
 Size 1000  
 Use (D)  (T)  (V)  
 Mfg 110  
 Type  (C) (PT) (FG)  
 T's or  
 Baffles  (T) (B)  
 Effluent  
 Screen Y  (N)

Tank 2:  
 Size 1000  
 Use  (D) (T) (V)  
 Mfg 110  
 Type  (C) (PT) (FG)  
 T's or  
 Baffles  (T) (B)  
 Effluent  
 Screen Y  (N)

Tank 3  
 Size \_\_\_\_\_  
 Use (D) (T) (V)  
 Mfg \_\_\_\_\_  
 Type (C) (PT) (FG)  
 T's or  
 Baffles (T) (B)  
 Effluent  
 Screen Y N

Secondary Treatment System Y  (N) If yes, type: (circle one)  
 Sand Filter (SF)      Constructed Wetlands (CW)      Trickling Filter (TF)  
 Aerobic System (AS)      Recirculating Sand Filter (RSF)      Other (OT)

**Final Treatment Type:**

Bed (BD)	Mound (MD)	Trench (T)
ET (ET)	Pond (PD)	Sand Filter (SF)
Bed (Chambers) (BD-CH)	Trench SB-2 (TR-SB)	Drip Irrigation <input checked="" type="radio"/> (DR)
Trench (Chambers) (TR-CH)	Other (OT)	
Area Size (s.f.) <u>5100</u>	If Chambers Used, # _____	ET Lined Y N

**Method of Waste Water Application:**

Dosed w/Pump (DP)      Dosed w/Siphon (DS)      Gravity (GR)  
 Uniformly Dosed w/ Pump  (UDP)      Uniformly Dosed w/ Siphon (UDS)

\*\*\*Continued on Next Page\*\*\*

*2-1000 - Vaughn  
 5100 sq ft.*



FINAL VISIT WORKSHEET

Permit Number: 1999-07-006020  
ted:

Date Prin

RECORD OF SITE VISITS:

(It is important to record any extra visits for billing purposes)

Visit 1 Date 1/10/00 By (EHS #) 408

Visit 2 Date \_\_\_\_\_ By (EHS #) \_\_\_\_\_

Visit 3 Date \_\_\_\_\_ By (EHS #) \_\_\_\_\_


Visit 4 Date \_\_\_\_\_ By (EHS #) \_\_\_\_\_

TCHD Engineer Review Y N Time \_\_\_\_\_ EHS# \_\_\_\_\_

FINAL SITE VISIT COMMENTS:

✓ Need Eng. letter - comment on 5100 mt 5200  
✓ AS-Build

Final Approval Given ~~Y~~ By (EHS #) 837 Date 5-17-00



# Tri-County Health Department

Serving Adams, Arapahoe and Douglas Counties

Chris J. Want, M.P.H., Ph.D.  
Executive Director

Berton C. Myrick  
16723 E. Kenyon Drive  
Aurora CO 80013

RE: Individual Sewage Disposal System located at:  
7773 Corona Court, Permit # 1999-07-006020

On 1/10/00, a partial septic system inspection was conducted on the above referenced property. The following item(s) must be completed and/or submitted prior to this Department giving final approval of your Individual Sewage Disposal System installation:

- As-Built Drawing from System Installer *M-Dirt*
- Final Approval Letter from System Engineer *Castle Rock design*
- System Engineer's Letter Regarding Pump Station
- Signed Plot Plan
- Installation of a Snifter Valve
- Other: \_\_\_\_\_

If the Individual Sewage Disposal System is not approved for use by this Department, the file will reflect this and it may prevent the issuance of a Certificate of Occupancy or have an adverse effect on any future sale of this property.

If you have any questions concerning this letter, please call 303/663-7650.

Sincerely,

Environmental Health Specialist  
Tri-County Health Department

Tri-County Health Department Inspection Report

Page

Establishment Name

Establishment I.D.

Date

Address

Received By

City

State

Inspected By

Item No.

Remarks

Corrected By

T.C.H.D. - 1/11/00

Mark, Jack was here. Approved, Good Job!

Need Robert Park's letter of approval.

Bury it Bubba!

Need AS-Built



**CASTLE ROCK DESIGN GROUP, INC.**

**GEO TECHNICAL & STRUCTURAL CONSULTANTS  
FOUNDATION & SEPTIC SYSTEM DESIGNS**

*Wash hole  
header event*

**PREPARED FOR**

**BERTON MYRICK  
16723 E. KENYON DRIVE  
AURORA, COLORADO 80013**

**ONSITE WASTEWATER TREATMENT SYSTEM DESIGN**

**OF**

**7773 CORONA CT.,  
LOT 30, STERLING POINTE SUBDIVISION,  
DOUGLAS COUNTY, COLORADO**

**JOB NO: 99-1882-OWTS  
MAY 13, 1999**

## GENERAL

As requested, we have reviewed percolation test results by Colorado Soil Report, Job No. 96-802, Dated 12/13/96 for the subject site. The purpose of our review was to evaluate subsurface conditions and to design an onsite wastewater treatment system (OWTS).

## SITE CONDITIONS

The site currently is vacant. Our understanding is that a 4-bedroom single family home is planned to be built at 7773 Corona Court, Lot 30, Sterling Pointe Subdivision, Douglas County, Colorado. The location of the site, percolation tests and proposed OWTS are presented in Figure 1 and 2.

The sewage loading for a 4-bedroom dwelling is 600 gallons per day (GPD), 1,440 GPD with a 1.5 safety factor. The design loading includes a garbage grinder and washing machine.

## SUBSURFACE CONDITIONS

Subsurface conditions were investigated by one profile test hole and three percolation holes, as indicated on Figure 1. Subsurface conditions encountered consist of clayey sand overlaying silty sandstone bedrock to the depth of 10 feet. No free water was encountered in the profile hole. The average percolation rate is 140 MPI.

## RECOMMENDATIONS

We recommend a low pressure shallow trench OWTS be installed in the natural soils. We recommend the OWTS be designed based on a percolation rate of 180 MPI, which is an application rate of 0.18 gallons/square foot / day (GAL/SF/DAY). This application rate utilizes slow rate soil absorption. The OWTS should be designed for a sewage load of 1,440 GPD. A low pressure shallow trench disposal system design based on an application rate of 0.18 GAL/SF/DAY and a sewage load of 1,440 GPD is presented on Figures 2 through 4. As indicated on Fig. 2, the disposal field has an area of 7,000 square feet (SF) in 7 sections. **The OWTS installer must be approved by this office before work begins on this system.**


If more bedrooms are added the system will have to be increased to accommodate the new sewage load which will mean an increase in tank size and field size. The installation of a properly sized OWTS to serve future buildout can be cost effective.


We recommend the surface of the field be seeded after installation of the system. A good native grass cover will prevent erosion. We recommend a seed mix such as a "Foothills, Pasture, or Prairie" mixes available at local seed stores. These mixes do not require irrigation and develop a growth of 10 to 15 inches high. No automatic sprinkler system should be installed over the field.

The owner must realize an OWTS is different from public sewer service. The owner must be aware of and assume responsibility for maintenance of the system. The system is relatively maintenance free, but the owner must have the septic tanks pumped. We recommend the tanks be pumped every two years. There are daily considerations, such as not putting plastic or other nonbiodegradable material into the septic system. Water use must be monitored so toilets are not allowed to run if the seals malfunction. To illustrate the point, a running toilet will consume an excess of 1000 gallons per day, if allowed to run. As the system is designed for 1,440 GPD, an excess 1000 GPD loading could irreparably harm the system. No discharge from water softeners, spas, or pools should be directed to the OWTS.


**LIMITED**

Our investigation, layout, and recommendations are based on data submitted. If conditions different from those described in this report are encountered, we should be notified to evaluate the effect of the changes on the proposed OWTS. If modifications to our recommendations are made by local health departments, we should be contacted to evaluate the impact to our OWTS recommendations.

  
Robert S. Park, P.E.



# Location Plan




## LEGEND


- △ Foundation Soil Test -ole
  - Percolation Test Hole
  - Soil Profile Hole
- 1" = 50'



PROJECT NUMBER	96-802
ADDRESS/LEGAL N.W. CORNER CINNAMON DRIVE STERLING PLATE LOT 30 P16/N4-3	
DOUGLAS COUNTY	

Figure 1




 <b>CASTLE ROCK DESIGN GROUP INC.</b>	<b>DISPOSAL FIELD LAY-OUT</b>	<b>DATE:</b> 05/13/99
	<i>Consulting Engineering</i>	<b>JOB NO.</b> 99-1882
	<i>Soil &amp; Percolation Test, Foundation &amp; Septic System Design</i>	<b>FIG. NO.</b> 2




### TYPICAL PLAN VIEW

NO.	SECTION	LENGTH	WIDTH	LINES
7	A	100'	10'	5



### TYPICAL FIELD CROSS-SECTION



### SPECIFICATIONS AND DESIGN CALCULATIONS

#### TREATMENT UNIT

1. TWO 1000 GALLON 2 COMPARTMENT SEPTIC TANKS WITH PUMP IN SECOND CHAMBER OF SECOND TANK.
2. PUMP 1/2 H. P. SK-50, BY HYDROMATIC
3. ALARM / CONTROL LOCATION AT OWNER'S REQUEST.
4. RISERS 7
5. DRAIN BACK        TO PUMP CHAMBER OR FIELD.
6. OTHER


3 Bedrooms  
5265  
 ↓  
 5200  
 5300

#### DISTRIBUTION FIELD

1. BEDROOMS 4 (Q GAL) 600
2. PERCOLATION RATE (MPI) 180
3. DISPOSAL RATE (R GAL/SF/DAY) 0.18
4. AREA = (Q/R) (1.5) (1.6) (0.75) (1.17) = 7,000
5. FIELD AREA (SQ. FT.) 7,000
6. FIELD LINE (LN. FT.) 3,500
7. TRENCH SIZE 8 INCHES.
8. LANDSCAPING BY OWNER.
9. OTHER

 <p><b>CASTLE ROCK DESIGN GROUP INC.</b></p>	<h2>SHALLOW TRENCH DETAILS</h2>	DATE: <u>05/13/99</u>
	Consulting Engineering <i>Soil &amp; Percolation Test, Foundation &amp; Septic System Design</i>	JOB NO. <u>99-1882</u>
		FIG. NO. <u>3</u>

1000 GALLON TWO COMPARTMENT PRECAST CONCRETE SEPTIC TANK OR SEPRATE 500 GALLON CHAMBER. (APPROVED TANK WITH 18" OPENING)



SPECIFICATIONS

*Weephole*

1. MINIMUM PUMP CAPACITY 30 GPM AT A 15 FOOT HEAD
2. PUMP ON LEVEL WITH A MINIMUM OF 150 GALLONS FOR PUMPING
3. INSTALL PRESSURE RELIEF VALVE AT HIGH POINT IN PUMP LINE.
4. AUDIBLE ALARM IN BUILDING . ALARM LEVEL 3 INCHES ABOVE ON FLOAT LEVEL OF TANK TO BE INSTALLED ON DEDICATED CIRCUIT


 <p><b>CASTLE ROCK DESIGN GROUP INC.</b></p>	<p><b>PUMP CHAMBER DETAIL</b></p>	<p>DATE: 05/13/99</p>
	<p><i>Consulting Engineering</i></p>	<p>JOB NO. 99-1882</p>
	<p><i>Soil &amp; Percolation Test, Foundation &amp; Septic System Design</i></p>	<p>FIG. NO. 4</p>



**Profile Hole Information (Cont.)**

(Soils must be classified using Unified System ASTM D2487)

**Profile Hole Log**



CLAYEY SAND, SLIGHTLY MOIST, BROWN

SANDSTONE/CLAYSTONE, SLIGHTLY MOIST, LIGHT BROWN

**Certification**

I certify that the above information is correct and complete to the best of my knowledge and that all tests were performed in accordance with the provisions of Tri-County Health Department Regulation I-96 by myself or under my supervision.


Tyrone R. Carter  
Original Signature

12/13/96  
Date

COLORADO SOIL  
Company Name

113 WILCOX ST., CASTLE ROCK  
Address

688-9475  
Phone






## TRI-COUNTY HEALTH DEPARTMENT

### Percolation Test Result Form

Hole No.	Hole Depth (in.)	Length of Interval (min.)	Water Depth @ Start of Interval (in.)	Water Depth @ End of Interval (in.)	Drop In Water Level (in.)	Percolation Rate @ Final Interval (min./in.)
1	50	30	43 1/4	43	1/4	
		30	43	43 3/8	3/8	
		30	43 3/8	43 5/8	1/4	
		30	43 5/8	43 7/8	1/4	
		30	43 7/8	44	1/8	
		30	44	44 1/8	1/8	
		30	44 1/8	44 1/4	1/8	
		30	44 1/4	44 3/8	1/8	240

\*Field Notes shall be recorded on this form or in this format; typed copies of field records may be submitted on this form.

\*A four hour test must be conducted unless (a) water remains in the hole after the presoak in which case one 30 min. interval is sufficient, (b) the first 6" of water seeps away in <30 minutes in which case a one-hour test of 6 - 10 minute time intervals may be used, (c) the test is being conducted in sand in which case a one-hour test of 6 - 10 minute time intervals may be used, (d) three successive water level drops do not vary by more than 1/16 inch in which case a two hour test may be conducted.



## TRI-COUNTY HEALTH DEPARTMENT

### Percolation Test Result Form

Hole No.	Hole Depth (in.)	Length of Interval (min.)	Water Depth @ Start of Interval (in.)	Water Depth @ End of Interval (in.)	Drop In Water Level (in.)	Percolation Rate @ Final Interval (min./in.)
2	49 <sup>3</sup> / <sub>4</sub>	30	42 <sup>1</sup> / <sub>2</sub>	42 <sup>3</sup> / <sub>4</sub>	<sup>1</sup> / <sub>4</sub>	--
		30	42 <sup>3</sup> / <sub>4</sub>	43 <sup>1</sup> / <sub>8</sub>	<sup>3</sup> / <sub>8</sub>	
		30	43 <sup>1</sup> / <sub>8</sub>	43 <sup>1</sup> / <sub>2</sub>	<sup>3</sup> / <sub>8</sub>	
		30	43 <sup>1</sup> / <sub>2</sub>	44	<sup>1</sup> / <sub>2</sub>	
		30	44	44 <sup>5</sup> / <sub>8</sub>	<sup>5</sup> / <sub>8</sub>	
		30	44 <sup>5</sup> / <sub>8</sub>	45 <sup>1</sup> / <sub>8</sub>	<sup>1</sup> / <sub>2</sub>	
		30	45 <sup>1</sup> / <sub>8</sub>	45 <sup>5</sup> / <sub>8</sub>	<sup>1</sup> / <sub>2</sub>	
		30	45 <sup>5</sup> / <sub>8</sub>	46 <sup>1</sup> / <sub>8</sub>	<sup>1</sup> / <sub>2</sub>	60

\*Field Notes shall be recorded on this form or in this format; typed copies of field records may be submitted on this form.

\*A four hour test must be conducted unless (a) water remains in the hole after the presoak in which case one 30 min. interval is sufficient, (b) the first 6" of water seeps away in <30 minutes in which case a one-hour test of 6 - 10 minute time intervals may be used, (c) the test is being conducted in sand in which case a one-hour test of 6 - 10 minute time intervals may be used, (d) three successive water level drops do not vary by more than 1/16 inch in which case a two hour test may be conducted.



## TRI-COUNTY HEALTH DEPARTMENT


### Percolation Test Result Form

Hole No.	Hole Depth (in.)	Length of Interval (min.)	Water Depth @ Start of Interval (in.)	Water Depth @ End of Interval (in.)	Drop In Water Level (in.)	Percolation Rate @ Final Interval (min./in.)
3	48 <sup>5</sup> / <sub>8</sub>	30	41 <sup>3</sup> / <sub>4</sub>	42 <sup>1</sup> / <sub>8</sub>	<sup>3</sup> / <sub>8</sub>	
		30	42 <sup>1</sup> / <sub>8</sub>	42 <sup>1</sup> / <sub>2</sub>	<sup>3</sup> / <sub>8</sub>	
		30	42 <sup>1</sup> / <sub>2</sub>	42 <sup>3</sup> / <sub>4</sub>	<sup>1</sup> / <sub>4</sub>	
		30	42 <sup>3</sup> / <sub>4</sub>	43	<sup>1</sup> / <sub>4</sub>	
		30	43	43 <sup>1</sup> / <sub>4</sub>	<sup>1</sup> / <sub>4</sub>	
		30	43 <sup>1</sup> / <sub>4</sub>	43 <sup>1</sup> / <sub>2</sub>	<sup>1</sup> / <sub>4</sub>	
		30	43 <sup>1</sup> / <sub>4</sub>	43 <sup>3</sup> / <sub>4</sub>	<sup>1</sup> / <sub>4</sub>	
		30	43 <sup>3</sup> / <sub>4</sub>	44	<sup>1</sup> / <sub>4</sub>	120

\*Field Notes shall be recorded on this form or in this format; typed copies of field records may be submitted on this form.


\*A four hour test must be conducted unless (a) water remains in the hole after the presoak in which case one 30 min. interval is sufficient, (b) the first 6" of water seeps away in <30 minutes in which case a one-hour test of 6 - 10 minute time intervals may be used, (c) the test is being conducted in sand in which case a one-hour test of 6 - 10 minute time intervals may be used, (d) three successive water level drops do not vary by more than 1/16 inch in which case a two hour test may be conducted.

U S STANDARD SIEVE SIZE



NAME: MOORE  
 REPORT NO. 76-802  
 S.P.#. 01-10'





**CASTLE ROCK DESIGN GROUP, INC.**

**GEO TECHNICAL & STRUCTURAL CONSULTANTS  
FOUNDATION & SEPTIC SYSTEM DESIGNS**

101 Briscoe Street • Unit A • Castle Rock, CO 80104  
Phone/Fax (303) 688-5151

Berton C. Myrick  
16723 East Kenyon Drive  
Aurora, CO 80013

Date: May 18, 1999  
Job No.: 4-0679

Subject: Onsite Wastewater Treatment System design (Job No. 99-1882owts) for  
Lot 30, Sterling Point, Filing 3, Douglas County

Due to our error, we designed the septic system for the above subject site for a 4-  
bedroom house, which would have required a 7,000 sq. ft. leach field. However,  
since it is to be a 3-bedroom house, it will only require a 5,200 sq. ft. leach field.

If we can be of further service, or if you have any questions, please call.

**CASTLE ROCK DESIGN GROUP, INC.**



*Robert S. Park*  
Robert S. Park, P. E.

dcc

SITE VISIT WORKSHEET

Permit Number: 1999-07-006020

Date Printed: May 11, 1999

Property Location: 7773 Corona Court Lot 30
County: Douglas
Owner: Berton C. Myrick

SITE INFORMATION AS REPORTED BY ENGINEER:

PERC RATE:

Holes:

One 240 Two 60 Three 120 Four Five Six Avg Rate Sizing Rate 180

CIRCLE ONE:

Bedrock Encountered? Yes No If Yes, Type Sand Stone Depth to Bedrock (ft) 2

Ground Water Encountered? Yes No If Yes, Depth to Groundwater (ft)

Ground Slope at Absorption Area (%) 5

Max depth of disposal area (in) 30" (not to exceed depth of percolation test holes)

Min depth of disposal area (in) 12"

SOIL CLASSIFICATION: Most prohibitive soil below bottom of bed (circle one)

- CL Clay (low-med plasticity) CH Clay (high plasticity) MH Silt
ML Silt ML-CL Silt & Clay SC Clayey Sand
SM-SC Silty Clayey Sand SM Silty Sand SW Sand, Well Graded
SP Sand, Poorly Graded GC Clayey Gravel GM-GC Silty Clayey Gravel
GM Silty Gravel BR Bedrock GW Gravel, Well Graded

FIELD OBSERVATIONS:

Field Observations Consistent with Engineer's Data: Yes No
IF NO, complete below (circle one)

Bedrock Encountered? Yes No If Yes, Type Depth to Bedrock (ft)

Ground Water Encountered? Yes No If Yes, Depth to Groundwater (ft)

Ground Slope at Absorption Area (%)

Max depth of disposal area (in) (not to exceed depth of percolation test holes)

Min depth of disposal area (in)

SOIL CLASSIFICATION:

- CL Clay (low-med plasticity) CH Clay (high plasticity) MH Silt
ML Silt ML-CL Silt & Clay SC Clayey Sand
SM-SC Silty Clayey Sand SM Silty Sand SW Sand, Well Graded
SP Sand, Poorly Graded GC Clayey Gravel GM-GC Silty Clayey Gravel
GM Silty Gravel BR Bedrock GW Gravel, Well Graded

CONTINUED ON THE NEXT PAGE

**SITE VISIT WORKSHEET**

Permit Number: **1999-07-006020**

Date Printed: May 11, 1999

**RECORD OF SITE VISITS:**

(It is important to record any extra visits for billing purposes)

Visit 1 Date <u>5/18/99</u>	By (EHS #) <u>408</u>
Visit 2 Date _____	By (EHS #) _____
Visit 3 Date _____	By (EHS #) _____
Visit 4 Date _____	By (EHS #) _____

**SPECIAL CONDITIONS**

Install system as per C/plk design  
Shomp Inc. Job No. 99-1882-OWTS

**COMMENTS**

Did OB Hole (M-Dirt) profile verified

Signature TCHD Inspector: John Gleason Date 5/18/99



Tri-County Health Department  
Percolation Test and Soils Data Form

Property address 7773 Corona Court

Legal description LOT 30, EILING 3, STERLING POINTE SUB., DOUGLAS COUNTY.

Property Owner:

Name David Moore Berton C. Myrick  
 Address 16723 E. Kenyon Dr. Aurora, CO. 80013  
~~410 S. Eaton Circle, Apt. 2F, Castle Rock, CO 80104~~  
 Phone ~~844-1239~~ 303-690-6179

Note:

- Percolation Test Form, Site Plan and Grain Size Distribution Curve of the Sample must be submitted with this form.
- For all Lots <5 acres the site plan must include the entire lot. Test locations must be accurately tied to lot corners or other permanent markers.

**Saturation and Swelling**

- Smearred surfaces removed:  Yes  No
- Sand or gravel added:  Yes  No
- Date and time presoak water added:  
11/25/96 8:10
- Amount of presoak water added (gallons):  
5
- Date and time percolation test is started:  
11/26/96 1:00
- Did water remain in hole after the overnight swelling period:  
 Hole 1  Yes  No  
 Hole 2  Yes  No  
 Hole 3  Yes  No

**Percolation Rate Measurement**

Percolation Rate (min./in.)	Hole 1	<u>240</u>
	Hole 2	<u>60</u>
	Hole 3	<u>120</u>
	Average	<u>140</u>

**Groundwater:**

- Encountered @ NONE feet.
- Estimated depth to maximum seasonal water table if not encountered in profile: 10'+
- Is area believed to be subject to seasonal fluctuations which could result in a seasonal water table within 8' of surface?  
 Yes  No

**Slope determination in absorption area:** 5 % to the S (direction)


**Bedrock:**

- Encountered @ 2 feet.
- Estimated depth if not encountered in profile: \_\_\_\_\_
- Type of bedrock:  Sandstone  
 Claystone  Siltstone  
 \_\_\_\_\_ Other
- Is bedrock fractured or weathered?  
 Yes  No

**Profile Hole Information (Cont.)**

(Soils must be classified using Unified System ASTM D2487)

**Profile Hole Log**



**Certification**

I certify that the above information is correct and complete to the best of my knowledge and that all tests were performed in accordance with the provisions of Tri-County Health Department Regulation I-96 by myself or under my supervision.

*Tyrene R. Carter*

Original Signature

12/13/96

Date

COLO. SOIL


Company Name

113 WILCOX ST., CASTLE ROCK


Address

688-9475

Phone



# Location Plan




### LEGEND

- △ Foundation Soil Test - hole
  - Percolation Test Hole
  - Soil Profile Hole
- 1" = 50'



PROJECT NUMBER	96-802
ADDRESS/LEGAL N.W. CORNER CINNAMON/CORNER STERLING POINT LOT 30 PILING 3	
DOUGLAS COUNTY	

Figure 1




## TRI-COUNTY HEALTH DEPARTMENT

### Percolation Test Result Form

Hole No.	Hole Depth (in.)	Length of Interval (min.)	Water Depth @ Start of Interval (in.)	Water Depth @ End of Interval (in.)	Drop In Water Level (in.)	Percolation Rate @ Final Interval (min./in.)
1	50	30	43 1/4	43	1/4	
		30	43	43 3/8	3/8	
		30	43 3/8	43 5/8	1/4	
		30	43 5/8	43 7/8	1/4	
		30	43 7/8	44	1/8	
		30	44	44 1/8	1/8	
		30	44 1/8	44 1/4	1/8	
		30	44 1/4	44 3/8	1/8	240

\*Field Notes shall be recorded on this form or in this format; typed copies of field records may be submitted on this form.

\*A four hour test must be conducted unless (a) water remains in the hole after the presoak in which case one 30 min. interval is sufficient, (b) the first 6" of water seeps away in <30 minutes in which case a one-hour test of 6 - 10 minute time intervals may be used, (c) the test is being conducted in sand in which case a one-hour test of 6 - 10 minute time intervals may be used, (d) three successive water level drops do not vary by more than 1/16 inch in which case a two hour test may be conducted.



## TRI-COUNTY HEALTH DEPARTMENT


### Percolation Test Result Form

Hole No.	Hole Depth (in.)	Length of Interval (min.)	Water Depth @ Start of Interval (in.)	Water Depth @ End of Interval (in.)	Drop In Water Level (in.)	Percolation Rate @ Final Interval (min./in.)
2	49 <sup>3</sup> / <sub>4</sub>	30	42 <sup>1</sup> / <sub>2</sub>	42 <sup>3</sup> / <sub>4</sub>	<sup>1</sup> / <sub>4</sub>	
		30	42 <sup>3</sup> / <sub>4</sub>	43 <sup>1</sup> / <sub>8</sub>	<sup>3</sup> / <sub>8</sub>	
		30	43 <sup>1</sup> / <sub>8</sub>	43 <sup>1</sup> / <sub>2</sub>	<sup>3</sup> / <sub>8</sub>	
		30	43 <sup>1</sup> / <sub>2</sub>	44	<sup>1</sup> / <sub>2</sub>	
		30	44	44 <sup>5</sup> / <sub>8</sub>	<sup>5</sup> / <sub>8</sub>	
		30	44 <sup>5</sup> / <sub>8</sub>	45 <sup>1</sup> / <sub>8</sub>	<sup>1</sup> / <sub>2</sub>	
		30	45 <sup>1</sup> / <sub>8</sub>	45 <sup>5</sup> / <sub>8</sub>	<sup>1</sup> / <sub>2</sub>	
		30	45 <sup>5</sup> / <sub>8</sub>	46 <sup>1</sup> / <sub>8</sub>	<sup>1</sup> / <sub>2</sub>	60

\*Field Notes shall be recorded on this form or in this format; typed copies of field records may be submitted on this form.

\*A four hour test must be conducted unless (a) water remains in the hole after the presoak in which case one 30 min. interval is sufficient, (b) the first 6" of water seeps away in <30 minutes in which case a one-hour test of 6 - 10 minute time intervals may be used, (c) the test is being conducted in sand in which case a one-hour test of 6 - 10 minute time intervals may be used, (d) three successive water level drops do not vary by more than 1/16 inch in which case a two hour test may be conducted.





## TRI-COUNTY HEALTH DEPARTMENT


### Percolation Test Result Form

Hole No.	Hole Depth (in.)	Length of Interval (min.)	Water Depth @ Start of Interval (in.)	Water Depth @ End of Interval (in.)	Drop In Water Level (in.)	Percolation Rate @ Final Interval (min./in.)
3	48 <sup>5</sup> / <sub>8</sub>	30	41 <sup>3</sup> / <sub>4</sub>	42 <sup>1</sup> / <sub>8</sub>	<sup>3</sup> / <sub>8</sub>	
		30	42 <sup>1</sup> / <sub>8</sub>	42 <sup>1</sup> / <sub>2</sub>	<sup>3</sup> / <sub>8</sub>	
		30	42 <sup>1</sup> / <sub>2</sub>	42 <sup>3</sup> / <sub>4</sub>	<sup>1</sup> / <sub>4</sub>	
		30	42 <sup>3</sup> / <sub>4</sub>	43	<sup>1</sup> / <sub>4</sub>	
		30	43	43 <sup>1</sup> / <sub>4</sub>	<sup>1</sup> / <sub>4</sub>	
		30	43 <sup>1</sup> / <sub>4</sub>	43 <sup>1</sup> / <sub>2</sub>	<sup>1</sup> / <sub>4</sub>	
		30	43 <sup>1</sup> / <sub>2</sub>	43 <sup>3</sup> / <sub>4</sub>	<sup>1</sup> / <sub>4</sub>	
		30	43 <sup>3</sup> / <sub>4</sub>	44	<sup>1</sup> / <sub>4</sub>	120

\*Field Notes shall be recorded on this form or in this format; typed copies of field records may be submitted on this form.

\*A four hour test must be conducted unless (a) water remains in the hole after the presoak in which case one 30 min. interval is sufficient, (b) the first 6" of water seeps away in <30 minutes in which case a one-hour test of 6 - 10 minute time intervals may be used, (c) the test is being conducted in sand in which case a one-hour test of 6 - 10 minute time intervals may be used, (d) three successive water level drops do not vary by more than 1/16 inch in which case a two hour test may be conducted.

U S STANDARD SIEVE SIZE



Cobbles	Gravel		Sand			Silt or Clay
	Coarse	Fine	Coarse	Medium	Fine	

NAME: ~~BOONE~~ MYNICK  
 REPORT NO. 96-802  
 S.P.H. 0'-10'



# TRI-COUNTY HEALTH DEPARTMENT

## SETBACK FORM

CHECK ALL COMPONENTS WHICH APPLY	PHYSICAL FEATURE	Spring, Wells, Suction Lines	Potable Water Supply Line	Potable Water Supply Cistern	Dwelling Occupied Building	Property Lines, Piped or Lined Irrigation Ditch	Subsoil Drains, Intermittent Irrigation Lateral	Lake, Water Course, Irrigation Ditch or Stream	Dry Gulches	Septic Tanks
	SYSTEM COMPONENT									
	Is Physical Feature Present or Planned?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	Dispersal System Using Aerosol Methods	(3) 100	(4) (2) 10	50	125	10	0	(3) 25	(3) 10	10
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Seepage Pit or Slit Trench	(3) 100	(4) (2) 50	25	20	25	10	(3) 50	(3) 25	6
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Absorption Trench, Seepage Bed, Sand Filter, Sub-surface Dispersal System, or Drywell	(3) 100	(4) (2) 25	25	20	10	10	(3) 50	(3) 25	6
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Unlined Sand Filter in Soil With a Percolation Rate Slower than 60 Minutes per Inch	100	(4) (2) 25	25	15	10	10	25	15	10
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Unlined or Partially Lined Evapotranspiration System Wastewater Pond, or Surface Disposal System Other than Aerosol	100	(4) (2) 25	25	15	10	10	25	15	10
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Lined Sand Filter	60	(4) (2) 10	25	15	10	10	25	10	5
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Lined Evapotranspiration Field or Lined Wastewater Pond	60	(4) (2) 10	25	15	10	10	25	10	5
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Pit Privy or Vault Privy	50	(4) (2) 10	25	15	10	10	25	10	---
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Septic Tanks, Treatment Plants, Dosing Tanks, Vaults	(2) 50	(4) (2) 10	25	(1) 5	10	10	50	10	---
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
<input type="checkbox"/>	Building Sewer or Effluent Lines	(2) (4) 50	(4) (2) 10	4						
	Is Setback Distance Met or Exceeded?	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N



# TRI-COUNTY HEALTH DEPARTMENT

## SETBACK FORM

Note: The minimum distances shown above shall be maintained between the system components and the physical features described. Where soil, geological or other conditions warrant, greater distances may be required by the local board of health or by the Water Quality Commission pursuant to C.R.S. 25-8-206 in accordance with the authority prescribed by law and rules and regulations implemental of said section. Components which are not water tight should not extend into areas of the root system of nearby trees. For repair or upgrading of existing systems where the size of lot precludes adherence to these distances, repaired facility shall not be closer to water supply components than the existing facilities.

- (1) Distance shown shall not apply to treatment plants or effluent lines where recycling is permitted.
- (2) Crossings or encroachments may be permitted at the points as noted above provided that the water conveyance pipe is encased for a minimum distance of ten (10) feet on each side of the crossing. A length of pipe shall be used with a minimum Schedule 40 rating of sufficient diameter to easily slide over and completely encase the water conveyance. Ridged end caps of at least Schedule 40 rating must be glued or secured in a watertight fashion to the ends of the encasement pipe. A hole of sufficient size to accommodate the pipe shall be drilled in the lowermost section of the ridged cap so that the conveyance pipe rests on the bottom of the encasement pipe. The area which the pipe passes through the endcaps shall be sealed with an approved underground sealant compatible with the piping used.
- (3) Add 8 feet additional distance for each 100 gallons per day of design flow over 1000 gallons per day as specified in the table, unless it can be demonstrated by a Registered Professional Engineer or Geologist that a mechanical or natural barrier will prevent contamination.
- (4) Encroachments may be permitted provided the water or wastewater conveyance pipe is encased as in (2) above, specified in the table

# ISDS CHECK LIST: PERCOLATION TEST REVIEW

7773 Corona Ct.

Property Address

Permit Number

Legal Description

EH Specialist

I-96 REQUIREMENT Percolation Test (Sections 13.4 - 13.6 & Diagram 3)		CONFORM TO I-96			COMMENTS
		YES	NO	N/A	
1.	Is there at least one percolation test hole for each 1200 square feet of absorption area and not less than 3 holes?		✓		
2.	If there is a change in soil type, are there at least two additional percolation test holes and percolation tests in this soil?	✓			
3.	Does percolation test procedure comply with Section 13.4 and Diagram #3 of Regulation I-96?	✓			
4.	Are final percolation rates calculated correctly?	✓			
	Was pre-soak performed 24 hours before commencement of percolation test?	✓			
6.	Are percolation rates from Form S-100 recorded correctly and average percolation rate calculated correctly?	✓			
I-96 REQUIREMENT Alternate Perc Test If Applicable (Section 13.7)		CONFORM TO I-96			COMMENTS
		YES	NO	N/A	
1.	Prior approval given?				
2.	Is test substantially equivalent to Diagram 3?				

# ISDS CHECK LIST: ENGINEERED SYSTEM DETERMINATION REVIEW FORM

7773 Corona St.

Property Address

Permit Number

Legal Description

EH Specialist

I-96 REQUIREMENT Engineered System Determination	CONFORM TO I-96			COMMENTS
	YES	NO	NA	
An engineered system will be required if any one or more of the following conditions exist (Section 17.3)				
1. Average Percolation rate is greater than 60 mpi?	✓			
2. Average Percolation rate is less than 5 mpi and soils not of sandy texture (sandy texture means more than fifty (50) percent passing the #4 sieve)			✓	
3. Bedrock or Dawson Sand less than four (4) feet below bottom of proposed absorption system?	✓			
4. Groundwater less than four (4) feet below bottom of proposed absorption system?		✓		
5. Ground slope at absorption area more than twenty (20) percent?		✓		
6. Is system for a commercial, business, institutional, industrial, or multi-family dwelling?		✓		
7. Is system within Cherry Creek Basin and are soils, gravels, sands and/or average percolation rate < 20 mpi? (Not applicable for Adams County.)		✓		
8. If yes to item 7, see Section VII (A, B & C) of I-96.				
9. Is it necessary to dose the system?	✓			
10. Is engineered design required?	✓			
11. If yes, is engineer design provided?	✓			

# ISDS CHECK LIST: SOIL TEST REVIEW PROGRAM

Property Address \_\_\_\_\_

Permit Number \_\_\_\_\_

Legal Description \_\_\_\_\_

EH Specialist \_\_\_\_\_

I-96 REQUIREMENT Soils Information (Section 13.3)		CONFORM TO I-96			COMMENTS
		YES	NO	NA	
1.	Was profile hole drilled to a depth of at least 4 feet below the bottom of the proposed absorption system?	✓			
2.	Is there a change in soil type within those soils comprising the four feet of soils beneath the absorption system? (If yes refer to question #2 under Percolation Test Review Form)		✓		
3.	Is a grain size analysis curve provided by engineer?	✓			
4.	Are more than 50% of soil particles finer than the #200 sieve or is soil Dawson Sand? If yes, are Atterberg Limits provided?		✓		
5.	Was soil sample for grain size analysis taken from within 4 feet of soils below the proposed absorption area?	✓			
6.	Are blow counts indicated?	✓			
7.	Moist soil color indicated on Profile Hole Log?	✓			
8.	Are soils from sample correctly classified, (Per ASTM D-2487) based on grain size and Atterberg Limits (if required)?	✓			
9.	Has engineer provided proper certification (signature, company name, address, date and original seal)?	✓			

# ISDS CHECK LIST: PLOT PLAN REVIEW

Property Address \_\_\_\_\_

Permit Number \_\_\_\_\_

Legal Description \_\_\_\_\_

EH Specialist \_\_\_\_\_

I-96 REQUIREMENT Plot Plan (Section 3.4)		CONFORM TO I-96			COMMENTS
		YES	NO	NA	
1.	Location of property, address and lot, block, subdivision, or other legal description?	✓			
2.	Accurate property boundary measurements with an indication of north direction and ground slope direction?	✓			
3.	Accurate location of both existing and proposed structures, trees, walks and driveways?	✓			
4.	Accurate location of the proposed ISDS showing soil profile and percolation test hole locations?	✓			
	Accurate location of existing or proposed well(s), neighboring wells and neighboring ISDS's, within one-hundred (100) feet of the subject property lines?			✓	
6.	Accurate location of streams, lakes, irrigation ditches, washes, or other drainage conditions within the boundaries of the parcel and within one-hundred (100) feet of the subject property?	✓			
7.	Topographic mapping with two (2) foot contour intervals when the slope exceeds fifteen (15) percent in the area of the proposed construction and when any lot grading is proposed which will affect the system construction?			✓	
8.	Is slope indicated for proposed absorption area?	✓			
9.	Is original signature of applicant/property owner on plot plan?	✓			

Note: Items 3, 5 and 6 may be waived if property is >5 acres or if information not necessary to show conformance with regulation.



# ISDS CHECK LIST: DRIP IRRIGATION REVIEW FORM (LOW PRESSURE PIPE)

Property Address \_\_\_\_\_

Permit Number \_\_\_\_\_

Legal Description \_\_\_\_\_

EH Specialist \_\_\_\_\_

I-96 REQUIREMENT Review of Design (Section 17.20D, and 17.26)		CONFORM TO I-96			COMMENTS
		YES	NO	N/A	
1.	Are plans and specifications, stamped with original seal (or signature) and signed by Colorado Registered Professional Engineer?	✓			
2.	System dosing complies with I-96 Regulation, Section 17.26? (See dosing checklist)	✓			
3.	Adequate capacity in septic tank(s), except for dosing chamber, per Table #6.	✓			
4.	Required inspections listed on plans or in specifications?	✓			

I-96 REQUIREMENT Field Sizing		CONFORM TO I-96			COMMENTS
		YES	NO	N/A	
1.	Average flow (Q) = number of bedrooms x 150?	✓			
2.	Loading rate (R) proper for soils percolation rate?	✓			


AVERAGE PERCOLATION RATE		LOADING RATE (R)
MPI		gals/sq. ft./day
	5	0.57
	10	0.54
	15	0.50
	20	0.47
	30	0.42
	40	0.36
	60	0.32
	90	0.25
	120	0.21
	<b>180</b>	<b>0.18</b>
	180+	0.15

# CHECK LIST: DRIP IRRIGATION REVIEW FORM (LOW PRESSURE PIPE)

Property Address \_\_\_\_\_

Permit Number \_\_\_\_\_

3.	Is field size correct? $\text{Area} = \frac{Q}{R} \times 15 \times 16 \times 1.17 \times 0.75$	✓			
<b>I-96 REQUIREMENT</b>		<b>CONFORM TO I-96</b>			<b>COMMENTS</b>
<b>Field Sizing</b>		YES	NO	NA	
4.	Lineal feet of field lateral piping correct? $\left( \frac{\text{Area}}{2} \right)$	✓			
5.	Is the number of laterals correct?	✓			
6.	Is zone layout proper for number of laterals and site conditions?	.			?



*Berton C. Myrick 5-11-99*

LOT 30

PROPOSED HOUSE

SEPTIC TANK

LEACH FIELD

Reader On 4x4 Redwood Post

Meter Pit/ Water Stub & Curb Stop

CINNAMON DRIVE

CORONA COURT

$77^{\circ}18'55''N$  430.19'

$S18^{\circ}42'28''E$  404.41'

PROPOSED DRIVEWAY

$R=288.14'$   $\Delta=42^{\circ}21'03''$   $L=212.98'$

$S6^{\circ}10'58''E$  30.00'

$S83^{\circ}49'02''W$  85.73'


$A=751'29''$   $R=740.51'$   $L=103.79'$

3/4" TYPE "K" WATER SERVICE (1/2" LF)

20' Roadway Utility Easement

REVISIONS

**DAVID E. ARCHER & ASSOCIATES, INC.**  
 LAND DEVELOPMENT CONSULTING  
 SURVEYING & ENGINEERING  
 PHONE (303) 688-4642  
 105 WILCOX ST. CASTLE ROCK, COLORADO 80104



SCALE	1"=20'
DATE	5-10-99
DRN.	DMH
CHKD.	
APP'D.	

TITLE	ARCHITECTURAL SURVEY
	LOT 30 SAGE PORT-FILING NO. 5
	DOUGLAS COUNTY, COLORADO,
	7773 Corona Court
CLIENT	BERT MYRICK
Sheet	1 of 1
JOB NUMBER	99-0500

G:\projects\99-0500\TPO\TPO.dwg  
 Mon May 10 12:22:04 1999