



Douglas County Building Division
100 Third Street STE #20
Castle Rock, CO 80104
Phone: 303.660.7497
Email: dcbuilding@douglas.co.us

Permit Number: 14-02491
Inspection Number: 03183675

Building Inspection Report

Code Reviewed Under: 2012 IRC

Permit Information

Job Address: 10010 S PERRY PARK RD LARKSPUR
Job Type: Building
Description: RS - Custom
Scope of Work: New

Inspection Details

Inspection Date: 07/02/2015
Inspection Time: 12:00 AM
Inspection Type: Electric Service Equipment Partial
Inspection Code: 91
Meter Release:
Provider:
Outcome: Disapproved
Inspected By: Rich Edgett
Charge Reinspection Fee: No

Comments

- 1) Meter housing must be below 6' to center
- 2) Bonding bushing required on offset nipple ahead of disconnect
- 3) Meter jumpers no longer permitted in temps (connect feeder conductors directly to buss terminals)
- 4) Tape is not approved for seal-tight repair (use rubber tape OR heat shrink)
- 5) Re-set temp after grade is corrected for #1