



Douglas County Building Division  
100 Third Street STE #20  
Castle Rock, CO 80104  
Phone: 303.660.7497  
Email: dcbuilding@douglasco.gov

Permit Number: 14-02491  
Inspection Number: 03183675

## Building Inspection Report

Code Reviewed Under: 2012 IRC

### Permit Information

**Job Address:** 10010 S PERRY PARK RD LARKSPUR  
**Job Type:** Building  
**Description:** RS - Custom  
**Scope of Work:** New

### Inspection Details

**Inspection Date:** 07/02/2015  
**Inspection Time:** 12:00 AM  
**Inspection Type:** Electric Service Equipment Partial  
**Inspection Code:** 91  
**Meter Release:**  
**Provider:**  
**Outcome:** Disapproved  
**Inspected By:** Rich Edgett  
**Charge Reinspection Fee:** No

### Comments

- 1) Meter housing must be below 6' to center
- 2) Bonding bushing required on offset nipple ahead of disconnect
- 3) Meter jumpers no longer permitted in temps (connect feeder conductors directly to buss terminals)
- 4) Tape is not approved for seal-tight repair (use rubber tape OR heat shrink)
- 5) Re-set temp after grade is corrected for #1