



Douglas County Building Division
100 Third Street STE #20
Castle Rock, CO 80104
Phone: 303.660.7497
Email: dcbuilding@douglasco.gov

Permit Number: 23-21414
Inspection Number: 03960863

Building Inspection Report

Code Reviewed Under: 2021 IBC

Permit Information

Job Address: 8367 N RAMPART RANGE RD LITTLETON
Job Type: Building
Description: CM - Commercial
Scope of Work: New

Inspection Details

Inspection Date: 04/02/2025
Inspection Time: 11:04 AM
Inspection Type: Electric Service Equipment
Inspection Code: 23
Meter Release:
Provider: Xcel
Outcome: Disapproved
Inspected By: Jonathan Pastore
Charge Reinspection Fee: No

Comments

1. 250.24(4) MJB wire type sized per 250.102C1 If the main bonding jumper specified in 250.28 is a wire or busbar and is installed from the grounded conductor terminal bar or bus to the equipment grounding terminal bar or bus in the service equipment, the grounding electrode conductor shall be permitted to be connected to the equipment grounding terminal, bar, or bus to which the main bonding jumper is connected.
200.2(B) Continuity. The continuity of a grounded conductor shall not depend on a connection to a metal enclosure, raceway, or cable armor.
2. CT cabinet bonding jumper shall be sized per 250.102C1
3. Engineer letter states exothermic welding connections to ground rods